Completion Report

1	Name of Wok	Bill For Improvements and Development of NMH Extension in Bagalagunte ward No 14
2	Sanctioned Estimate No.& Date	EE/DD/AS/ 181 /18-19, Dt. 07-03-2019
		EE/DD/TS/208/18-19, Dt. 07-03-2019
3	Head of Acount which is Chargeable	P Code-3526
4	Enstrument Order No. & Date	BBMP/EE/DD/WO/ 401 /18-19, Dt.08.03.2019
5	Name of Contractor	KRIDL
6a	Time Stipulated for Completion of work	120 days
b	Delay in execulation of work	
7	Measurement recorded in MB	MB No. 3468/ 2018-19
	Page No	346702 to 709 & 346774 to 346781
8	check Measurment of the Asst	
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	K P Umesh
	b) Asst. Exe. Engineer	

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
100.00 Lakhs	₹9,13874=00	–	Rs 86,126=00
	9914110=00		85890=00

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
ಬಾಗಲಗುಂಟೆ, ಜಿಬಿಬಿಪಿ
ಬೆಂಗಳೂರು